

Legacy Building Program Informational Update

June 18, 2025

Timeline

- Began May 7, 2024
- SD Design Phase Completed in July 2024
- DD Design Phase Completed in March 2025
- Currently in CD (Construction Document) Phase, **we are at 50% completion of the CD's.**
- Office Relocation scheduled for July
- Worship Services scheduled to move in August
- Sunday School classes to move in August
- Asbestos abatement (removal) to occur in August
- Organ and pipes scheduled for removal in August
- Demolition of current Worship Center scheduled for mid-to-late September
- **We have changed contractors, and our new contractor is Talley Riggins Construction.**

Specific Prayer Requests

- Pray for 100% of our members to be involved in some way in the Legacy Building project.
- Pray that we will continue to meet our church budget as well as we continue to minister in the name of Jesus.
- Pray for God to continue to be in the entire process and lead us divinely.
- Pray that FBCG will learn aspects about God and His character through the building project and God will grow our faith as we are built into a habitation of God as His people while the church building is constructed physically.
- Pray for God to provide the resources needed for this project.
- Pray for the Finance Committee as they consider sources for interim financing if needed
- Pray that our members will be flexible and godly as changes occur in parking locations, Sunday School class locations, and worship locations.
- Pray that our people will quickly and graciously volunteer to help in the different areas of service that will be needed—Tram service, set up teams for the gym, and greeters.

Other Specifics

- Total cost to be no more than \$34M
- **Construction Documents are currently at 50% completion and should be at 80% by mid-July.**
- **The Civil and Landscaping permit requests have been sent to the city.**