

## **Legacy Building Program Informational Update**

**July 16, 2025**

### **Timeline**

- Began May 7, 2024
- SD Design Phase Completed in July 2024
- DD Design Phase Completed in March 2025
- We are currently in CD (Construction Document) Phase and **we are at 80% completion.**
- Office Relocation scheduled for **the weeks of August 18 and September 1**
- **The last service in our current worship center will be September 7, and the first service in the Fellowship Hall will be September 14**
- **Children's Sunday School classes that are to be moved will occur on August 10.**
- **Adult Sunday School classes that are to be moved will occur on September 14**
- Organ and pipes **are tentatively scheduled for removal the last week of September**
- Asbestos abatement (removal) to occur in **October**
- Demolition of the current Worship Center scheduled for **late October**
- We have changed contractors, and our new contractor is Talley Riggins Construction.
- **New chairs for the Fellowship Hall have been ordered.**
- **Room dividers for the gym have been ordered**

### **Specific Prayer Requests**

- Pray for 100% of our members to be involved in some way in the Legacy Building project.
- Pray that we will continue to meet our church budget as well as we continue to minister in the name of Jesus.
- Pray for God to continue to be in the entire process and lead us divinely.
- Pray that FBCG will learn aspects about God and His character through the building project and God will grow our faith as we are built into a habitation of God as His people while the church building is constructed physically.
- Pray for God to provide the resources needed for this project.
- **Pray for the Finance Committee as they move forward with interim financing decisions**
- Pray that our members will be flexible and godly as changes occur in parking locations, Sunday School class locations, and worship locations.
- Pray that our people will quickly and graciously volunteer to help in the different areas of service that will be needed—Tram service, set up teams for the gym, and greeters.

### **Other Specifics**

- Total cost to be no more than \$34M
- **Construction Documents are currently at 80% completion and should be at 100% by mid-August.**
- The Civil and Landscaping permit requests have been sent to the city.