

Legacy Building Program Informational Update

August 13, 2025

Timeline

- Began May 7, 2024; SD Design Phase Completed in July 2024; DD Design Phase Completed in March 2025
- We are currently in CD (Construction Document) Phase and **we are now 100% complete.**
- Office Relocation scheduled for the weeks of August 18 and September 1
- The last service in our current worship center will be September 7, and the first service in the Fellowship Hall will be September 14
- Children's Sunday School classes that are to be moved will occur on August 10.
- Adult Sunday School classes that are to be moved will occur on September 14.
- Organ and pipes **are scheduled for removal the week of September 22-26.**
- Asbestos abatement (removal) **is tentatively scheduled for the last week of September or the first week of October.**
- Demolition of the current Worship Center scheduled for **late October, pending on receiving the demolition permits from the city.**
- We have changed contractors, and our new contractor is Talley Riggins Construction.
- **New chairs for the Fellowship Hall were picked up on, August 12.**
- **Room dividers for the gym have been ordered and are scheduled for delivery the week of August 25.**

Specific Prayer Requests

- Pray for 100% of our members to be involved in some way in the Legacy Building project.
- Pray that we will continue to meet our church budget as well as we continue to minister in the name of Jesus.
- Pray for God to continue to be in the entire process and lead us divinely.
- Pray that FBCG will learn aspects about God and His character through the building project and God will grow our faith as we are built into a habitation of God as His people while the church building is constructed physically.
- Pray for God to provide the resources needed for this project.
- **Pray for the Finance Committee as they work through the details of our interim financing with Inwood Bank.**
- **Pray that our people will quickly and graciously volunteer to help in the different areas of service that will be needed—Tram service, set up teams for the gym, and greeters.**
- **Pray that wise plans are made with all the different logistic changes being made to make sure we keep people safe.**

Other Specifics

- Total cost to be no more than \$34M
- The Civil and Landscaping permit requests have been sent to the city.