

## **Legacy Building Program Informational Update**

**September 17, 2025**

The contract with Talley Riggins (TR) is to be signed by September 22.

- September 16:       The closing of the bank loan is scheduled sometime this week
- September 22:       Organ and Pipes removal to begin and be completed by 9/26
- September 24:       TR moves in on site, plastic barriers, continue exploratory inspections.
- September 29:       Asbestos Abatement Begins  
Stain Glass Removal begins
- October 13:         TR begins interior demo and demo preparation, as well as making the site safe preparations.
- November 3:         Scheduled to start demolition of building—outside walls.  
We hope to have site permit by this date, but not later than the middle of November, for sure. A site permit is required to remove sidewalks and foundation slabs.
- December 1:         If site permit has been received, things should be cleared off of lot.

- Lines on southside of property are the communication lines of Charter and Frontier and the third line is a secondary line of Oncor—trying to get those removed.
- Line on west side of current building (9<sup>th</sup> Street) are Oncor lines and trying to get those moved to underground lines. Needing an easement for boring the hole.

### **Specific Prayer Requests**

- Pray for 100% of our members to be involved in some way in the Legacy Building project.
- Pray that we will continue to meet our church budget as well as we continue to minister in the name of Jesus.
- Pray for God to continue to be in the entire process and lead us divinely.
- Pray that FBCG will learn aspects about God and His character through the building project and God will grow our faith as we are built into a habitation of God as His people while the church building is constructed physically.
- Pray for God to provide the resources needed for this project.
- Pray that wise plans are made with all the different logistic changes being made to make sure we keep people safe.