

Legacy Building Program Informational Update

October 15, 2025

The contract with Talley Riggins (TR) has been signed.

The closing of the bank loan has been completed.

The organ and pipes have been removed and are currently being stored as well as any repairs on the pipes being done.

TR has moved on site and have plastic barriers placed between the interior of the two buildings. Please do not try to walk through the barriers.

Asbestos Abatement has been going on and should be completed this week.

Stain Glass Removal is scheduled to begin the week of October 20.

TR will begin onsite work with their trade partners on the interior beginning Monday, October 20.

Mid November is the current schedule to start demolition of building—outside walls.

The demo permit has been received, but we are still waiting to receive our site permit.

Currently working with Oncor to have electric lines on 9th street moved to underground.

Specific Prayer Requests

- Pray for 100% of our members to be involved in some way in the Legacy Building project.
- Pray that we will continue to meet our church budget as well as we continue to minister in the name of Jesus.
- Pray for God to continue to be in the entire process and lead us divinely.
- Pray that FBCG will learn aspects about God and His character through the building project and God will grow our faith as we are built into a habitation of God as His people while the church building is constructed physically.
- Pray for God to provide the resources needed for this project.
- Pray that wise plans are made with all the different logistic changes being made to make sure we keep people safe.
- Pray for God's direction as we plan on adding a 3rd English speaking service.