

Legacy Building Program Informational Update

November 20, 2024

Timeline

- Began May 7
- SD - Schematic Design (10 weeks)
- **DD - Design Development (12-20 weeks)**
 - **(currently, in Week 12)**
- CD – Construction Documentation (18 weeks)
- Pricing and Permitting
 - Pricing (6 weeks)
 - Permitting (3 months)
- Construction (16 months)

Design Development Specifics

- Meeting 1
 - Interior design direction
- Meeting 2
 - Floor plans, exterior design, samples (All rooms; millwork layout)
- Meeting 3
 - Interior design and materials, lighting, landscaping (Worship Center, Chapel, Lobby)
- Meeting 4
 - Interior design and materials, lighting design and fixtures, AVL, data, security designs (Parlor, Classrooms, Café, Offices, Restrooms, Back of House, Special Needs Rooms)

Update and Specific Prayer Requests

- As noted above, the current phase is Design Development (DD).
- After Meeting 4, further meetings were placed on hold so we could get a more clear picture of pricing the project.
- The architect (Beck) and construction manager (Hill & Wilkinson) are going through specific lists to see where we can reduce costs yet still have high quality facilities that meet the needs of FBCG so we can minister and advance the Kingdom through this location as a base.
- Pray for the pricing process that God will lead everyone involved to make the proper decisions for God's glory.
- Pray for God to continue to be in the entire process and lead us divinely.
- Pray for God to provide the resources needed for this project.
- Pray that FBCG will learn aspects about God and His character through the building project so that we will be led to trust Him more and more into the future.